SBKM '33/14-15 dt 28-5-2015

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

Sub-Division

No. Date

Division

Bill Register No. Dated Cash Book Vocher No. Dated

Scheduled Docket No. Head of Account

Name of work (as Per Sanctioned Estimate.): ***Maintanance of Borewells in Sidedahalli Village Limits in Bagalagunte ward No-14***

Name of Contractor and Full Address: :-***KRIDL***

Reference to Agreement No:

Certified that the measurements were taken by me on 30/5/2015 and recorded in pages 340223 to 340228

Measurements Book No 3403 and that the work is satisfaction executed

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

Contractor Signature.

30/5/15

Officer-in-charge of work.

Certified that the measurements were taken by me on ..... and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **Work Code No.**

Sub – Division Office

	Amount
Total Value of work done or supplies made as per account.	
Deduct amount to be held in reserve being ..... Percent Rs.	
Deduct amount to be held in reserve being balance	
Deduct payments:	
a) Amount of previous payment as in the office Cash Book Vocher No. ..... Dated..... S.D. No.....	
Amount adjusted towards cash advance recovery of	
b) Payments cost store or other materials supplied.	
Balance being unpaid value of work done held in reserve	
Deduct cash advance made on the office cash book vehicle No.....	
Dated ..... Less adjustments	
Net amount due to or from contractor	
Unadjusted items	
Advance to contractor for materials brought to site (as detailed) within value of	
Government materials supplied.	
Government materials supplied.	

Total.....

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

Received Rs. (in wards)

Contractor Signature.

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

By cash and by adjustment of payment as per memorandam.

Witnesses:

1.

2.

(for use in the office)

Technical Manager(TM-2)

Date:

Paid by me by cheque..... Dated.....

Cash Rs. Dated.....

Initials of Officer making payment dated.....

Signature of Contractor.

Executive Engineer

Sl. No.	Description of Items
1	Supplying and delivery at site brand new Texmo/innoval/ Lubi/Sabar/Atalanta/Calama/ Waterman/ make suitable HP deep well submersible pumpset suitable for vertical installation in 15[illegible]mm dia bore compresing of sinle stage or multistage CF pump close coupled by means of stainless steel coupler suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel submersible induction otor suitable for operation of 3Ph 50Hz. 380/440 volts AC supply fitted with req acessories such as suction casing suction strainers, sand guard None return valve etc., complete the and motor shall form an integral unit with all the required fittings 15HP 30 stage
2	Supply and Drawing 3 core Flat PVC shalted subersible Pump cable Manufactured with Electrolytic Copper with Flexibel copper conductor to table 3 class 5 of IS 8130-1984 and Cirgen PVC insulation sheeated suitable for working volatage upto 1100 VOlts compelte as per specifications.
3	Supplying and fixing 50mm Non Return Vavle of Vertical type of approved make including cost materials labour Hom of equipment with all leads complete as per specification.
4	Suplying and fixing 50mm GM gae valve compete as per specificiation.
5	Supplying and fixing 160 mm Borewell cap with clampset complete as per specification.
6	Supplying and fixing 50mm GI union (As per Rate approved by Se RDED Letter NO. 208[illegible] Complet as per specification.
7	Supplying and fixingn 50mm GI Elbow (As per rate apprved SE RDED)
8	Supply and fixing 50mm GI coller Heavy duty complete as per specification.
9	Supplying and delivery at site brand new / Essen / Lotus sunsines / Adarsh / GK controls best indige make combine energy meter - cum - controlpanel board unit of size 1200 x 600 x 350 mm m mechanically strong and vermin and water proof The unit shall have two detachable doors suitable operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs sh provided inside the door, canopy apron and louvers ventilators shall be provided the combine energy cum - control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be com etc,. complete the panel board shall be febricated on single unit in the above components panel boa suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 12.5 HP with Delta Starter
10	Providng and fixing of 50mm G I pipe C class heavy duty foe erection of submersible pumpset comple epr specification.
11	Erection of combined panel board and meter unit with necessary materials and labour including pro cement concrete foundation bed cont door tupe etc., compiete .
12	Supplying and fixing 500x500x65mm polished wood board made upt not less than 15mm thick plan plank one end provided for olding at other end fixing the same of the valve using through bolts and
13	Supplying fixing and wiring heavy duty low voltage capactior confirming to 2834 3 phase 400 grade for power facotr improvement of rotating machinery capactitor in KVAR rating.
14	Supplying and fixing miniature cirucuit breakers on exisitn MCB distribution board using neces mateirals. And wiring complete as per specification.
15	Supplying 1.1 KV class UG calbe from nearest BESCOM pole to panel board inlcluding earth work road restoration 4 core 16 sqmm

	Previous Measurement			Present Measurement			Total Up-to-date	
	Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
N0								
a) 15HP 3ph Hyg				2 no	71265-00	142530-00	2 no	142530-00
b) 12.5HP 3ph Hyg				1 no	60825-00	60825-00	1 no	60825-00
Mtrs	—	—		1300 no	159-50	207350-00	1300 no	207350-00
Nos	—	—		5 no	1600 no	8000-00	5 no	8000=00
Nos	—	—		5 no	1145 no	5725-00	5 no	5725-00
Nos	—	—		5 no	690 no	3450 no	5 no	3450 no
Nos	—	—		5 no	223-60	1118 no	5 no	1118 no
Nos	—	—		20 no	1119.0	22360 no	20 no	22360 no
Nos	—	—		200 no	150.00	30000-00	200 no	30000 no
Nos	—	—		5 no	10000=00	50000=00	5 no	50000=00
Mtrs	—	—		400=00	402.75	161100=00	400 no	161100=00
Nos	—	—		5 no	475 no	2375=00	5 no	2375=00
Nos	—	—		5 no	275-00	1375=00	5 no	1375=00
Nos	—	—		5 no	350 no	1750 no	5 no	1750 no
Nos	—	—		5 no	1075-00	5375=00	5 no	5375=00
Mtrs	—	—		100 no	150 no	15000-00	100 no	15000=00

	Labour charges for laying 1.1 KV class UG cable when spplied by agencies in existing trenches in earthwork pipe on pole as required,.
	Digging of trench of 0.6 m deep x 0.5 m wide refilling the trench to the requried level and consolidating compelte as per specification
	Supplying and fixing of porcelain fuse channel with cut-out on existing / new wooden panel using necessary nuts, bolts and washers etc., complete.
19	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, **in hard soil** not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from the edge of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification.
20	Providing and installing at site work PVC pipes including cost of pipes and specials labour including lowering into trenches layingy true to line level and perfect linking at joints leak proof including jointing apprvoed type with all labour and lift charges handling charges including encasign the piep atmount depth not less than 15cms with gravel or selected earth available from the excavation et.c,
21	Refilling avaialbe earth around pipe lines calbes in layers not exceeding 20cms in depth compacting each deposited layer by ramming after watering with lead upt 50m and lift upto 1.5 including cost of all labour compelte as per specificaiton
22	Transporation of pumping machineries compelte as per specificaiton.
23	Erection of pumping machineries compete as per specificaiton.
24	KRIDL CHARG

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.

2 The contractor has cleared the debries from the work sport

3 The contractor has used his own vehicles for the coveying the debries.

4 There are no departmental issues for the above work.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಾಗಳಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073.

Mtrs	—	—	100-W	5-W	500-W	100-W	500-W
Mtrs	—	-	75-W ~~50-W~~	50-W ~~219-W~~	3750-W ~~10930-W~~	75-W ~~50-W~~	3750=W ~~10930-W~~
Nos	—	—	50-W	219-W	10930-W	50-W	10930-W
Cum	—	—	276-75	227-58	63065-W	276-75	63065=W
Rmt	—	—	615-W	157-W	96555-W	615-W	96555-W
Cum	—	—	276.75	51.41	24227-W	276-75	24227-W
	—	—	8-W	850-W	6800-W	8-W	6800-W
	—	—	8-W	850-W	6800-W	8-W	6800-W
		Total			89975-W		
		Add Cell	10:		89975=W		
		Less Cum 1.1.			89977-W		
					99872-W		